



**City Council
Agenda Item Summary Report**

Meeting Date: February 18, 2020			
Submitted by: Candy McQuiston, CIP Program Manager			
Consent <input checked="" type="checkbox"/>	Discussion Only <input type="checkbox"/>	Public Hearing <input type="checkbox"/>	Action/Discussion <input type="checkbox"/>
Item Title: Consider approval of the acceptance of public improvements for the construction of the Lady Liberty Monument project.			
How this item ties-in with the City's Mission, Vision, and Values:			
Attachments: Supporting Documentation from Engineer of Record			

Summary Statement:

This project scope was for the construction of the original Lady Liberty Monument and flag poles to be relocated, redesigned and rebuilt.

The project is in the final closeout phase as all work has been completed. A two-year maintenance period becomes effective once approved and accepted by City Council.

The original contract amount was \$194,150. The project had one change order for construction activities. The overall effect on the project for one change order was an increase in the final contract amount to \$202,718 for an increase of \$8,568. The overall project cost came in under budget.

Summary of Change Order No. 1 (October 07, 2019)

- Install 35'-6" long by 24" wide and 36" deep reinforced concrete foundation
- Install 35'-6" long by 24" tall stone veneer wall with 3'-6" return on each end to provide protection to above-ground light fixtures

Original Contract Amount <i>(contract with SAR & Associates was approved May 7, 2019)</i>	194,150
Total Change Orders (1)	8,568
Final Construction Contract Amount	202,718

Staff recommends approval and acceptance of the construction of the new Lady Liberty Monument.